



public works,
roads & transport

MPUMALANGA PROVINCE
REPUBLIC OF SOUTH AFRICA



PROJECT PROFILE

P8/1, (BAMBI – MASHISHING), PHASE 3

P8/1, (BAMBI – MASHISHING), PHASE 3: PROJECT PROFILE

Report Period: 28 March 2022

PROJECT DESCRIPTION	
REHABILITATION (SELECTIVE TREATMENT) OF ROAD P8/1 BETWEEN MASHISHING AND BAMBI (PHASE 3) (11KM) IN THE EHLANZENI DISTRICT OF MPUMALANGA PROVINCE – PART A	
CONTRACT NO: PWRT/2491/21/MP	
Scope of Works	11km (Ch 28+000 – Ch 39+000) major rehabilitation and raising the road levels 450mm (1 X 150mm subbase layer and 1x1500mm subbase layer) 1km climbing lane and existing road widening to accommodate gravel and surfaced shoulders, replacement of existing culverts, road markings and signs, replacement fencing along the road project where damaged/absent.
Background	Third of four road alignment section construction after Phase1 and Phase2 completion totalling 28km. Appointment of Contractor on 28 February 2022
PROJECT TEAM (EXTERNAL SERVICE PROVIDERS)	
Contractor	Edwin Construction (Pty) Ltd
Contract Director	J Munyai
Contract Manager	Pogisa Damons
Site Agent	Innocent Hlambisa
Supervising Engineer	MSW Project Managers and Consulting Engineers
Project Engineer/ Director	Kenneth Muli
Resident Engineer	Chike Okeke
Assistant Resident Eng.	Arcade Ndikumagenge
DPWRT INTERNAL PROJECT TEAM	
Project Leader/ Director	Ngoni Chimusoro
DPWRT Project Manager/ Coordinator	Thembekani Dlamini

PMU Project Manager	Keta Keta	
PROJECT TIMELINES		
Contract Start Date (Proposed)	20 April 2022	
Planned Completion Date	20 September 2024	
Revised Completion Date	N/A at this stage	
Actual End Date	As per Planned Completion Date	
PROJECT STATUS		
Planned Progress to Date	0%	
Actual Progress to Date	0%	
Time Elapsed	0%	
FINANCIAL INFORMATION		
Award Amount	R171 458 454.21 (Incl. VAT)	
Total Expenditure to date (Include Amount and %)	R0 (0%)	
Total Revised Contract Amount	-	
Variation order(s)	-	
Penalties Amount	-	
Estimate Expenditure on SMME's and Labour	R37 532 421.83 SMME's / R1 491 392.70 labour (30.1% of net amount Tendered)	
SMME's AND WORK OPPORTUNITIES		
SMME's Details	Name	Nature of Work
	To Be Announced upon Contract Commencement	
Work Opportunities	To Be Announced upon Contract Commencement	
CHALLENGES AND REMEDIAL ACTIONS		
Challenges	None	

Remedial Actions	None
Comments	<p>The following activities will take place before site handover and in preparation for start of construction;-</p> <ol style="list-style-type: none"> 1. Contract Documentation including Addendum due diligence 2. Contractor's Safety File preparation and submission to Dept. of Labour 3. Construction permit application at Dept. of Labour (30 days) 4. Project Steering Committee Formation 5. Reactivation of statutory permits 6. Construction Program Revision/Adjustments 7. Confirmation of Site Personnel (Consultant & Contractor) 8. Site Management & Planning

Annexures:

Phase 1 project profile (completed 2016)

Phase 2 project profile (completed 2020)





ANNEXURE A

P8/1, (BAMBI – MASHISHING), PHASE 1

PROJECT DESCRIPTION	
REHABILITATION AND UPGRADING OF ROAD P8/1 (KM 18.00 TO KM 28.00) BETWEEN BAMBI AND MASHISHING (LYDENBURG) IN ENHLANZENI DISTRICT OF MPUMULANGA PROVINCE (PHASE 1) (10KM)	
CONTRACT NO: PWRT/2255/16/MP	
Scope of Works	Rehabilitation of an existing road with layer works consisting of two stabilised sub-bases as well as a crushed stone base. A 50mm asphalt layer was done as the wearing course. A bridge-over-river was widened to improve safety of motorists. Gabions were installed at the in-let and out-let of the river at this widened bridge.
Location	Coromandel/Thaba Chweu Local Municipality; Ehlanzeni Region
PROJECT TEAM (EXTERNAL SERVICE PROVIDERS)	
Contractor	Mkhacani Construction CC
Supervising Engineer	SSA Consulting Engineers
DPWRT INTERNAL PROJECT TEAM	
Project Leader/ Director	Ngoni Chimusoro
DPWRT Project Manager/ Coordinator	Mr DB Ndlovu
PROJECT TIMELINES	
Contract Start Date	13 January 2015
Planned Completion Date	13 January 2016
Actual End Date	19 May 2016
FINANCIAL INFORMATION	
Award Amount	R119 437 098.25
Total Expenditure to date	R118 000 143.75
Expenditure on SMME's and Labour	R14 503 346.23
WORK OPPORTUNITIES	
Work Opportunities	170 Work opportunities were created.

ANNEXURE B

P8/1, (BAMBI – MASHISHING), PHASE 2

PROJECT DESCRIPTION	
REHABILITATION AND UPGRADING OF ROAD P8/1 (KM 0.00 TO KM 18) BETWEEN BAMBI AND MASHISHING (LYDENBURG) IN THE EHLANZENI DISTRICT OF THE MPUMALANGA PROVINCE (PHASE 2)	
CONTRACT NO: PWRT/2255/16/MP	
Scope of Works	The rehabilitation and upgrading project entails the construction of 18km of length with 4 pavement layers and a 50mm asphalt surface.
Location	Coromandel/Thaba Chweu Local Municipality; Ehlanzeni Region
PROJECT TEAM (EXTERNAL SERVICE PROVIDERS)	
Contractor	Bambi J.V
Supervising Engineer	Shikwambana, Sithole and Associates
DPWRT INTERNAL PROJECT TEAM	
Project Leader/ Director	Ngoni Chimusoro
DPWRT Project Manager/ Coordinator	Thembekani Dlamini
PROJECT TIMELINES	
Contract Start Date	23 June 2017
Planned Completion Date	24 June 2019
Actual End Date	22 October 2020
FINANCIAL INFORMATION	
Award Amount	R277 000 000.00
Total Expenditure to date	R287 161 312.47
Expenditure on SMME's and Labour	R83 366 041.91
WORK OPPORTUNITIES	
Work Opportunities	80 Work opportunities were created:



Mpumalanga Provincial Government

Department of Public Works, Roads and Transport

Building No. 7, 7 Government Boulevard

Riverside Park, Extension 2

Mbombela

1300

P. Box: 300, 1313 D

Mbombela

1200

Tel: 013 998 9988

Fax: 013 750 0477



[@mpumalanga](#)



[mpumalanga](#)
mpumalanga



[mpumalanga](#)
Department
of Public Works, Roads
& Transport



[mpumalanga](#)



[9074736000](#)



[MPWRTV](#)

“Together Let’s Grow Mpumalanga”