



## **PROJECT PROFILE**

## D1043 GRASKOP-HAZYVIEW: SLIPFAILURE AND POTHOLE REPAIRS



# PROJECT PROFILE – D1043 GRASKOP-HAZYVIEW: SLIPFAILURE AND POTHOLE REPAIRS

Report Period: 28 March 2022

#### **PROJECT DESCRIPTION**

Scope of

SAFETY IMPROVEMENT PROJECT - D1043 FROM P57/2 (GRASKOP) TO R40 HAZYVIEW (25.2KM) SHORT TERM REHABILITATION ACTION AND REHABILITATION OF A SLIP FAILURE AT KM11.9 IN THE EHLANZENI REGION OF MPUMALANGA PROVINCE

The project consists of the rehabilitation of a slip failure caused by

Works	overtopping of the road drainage structure during heavy rainfall in February 2021. The road embankment will be backfilled to original contours, existing drainage structures to be cleaned and repaired where necessary and a new gabion cascade structure to be constructed at the location of overtopping to avoid damages in the future.
	The road section is also subject to severe pothole formations, which will be patched as part of the scope of works. Some failed road sections will be completely reconstructed. Additional activities involve the clearing of overgrown vegetation and clearing out silt from existing drainage structures.
Location	Between Graskop and Hazyview, Thaba Chweu Local Municipality, Ehlanzeni Region
Background	With the heavy rains in the previous and current summer rain periods the slip failure deteriorated significantly, and urgent emergency rtepairs were required. With the severity of potholes in the same road section the project was extended to conduct additional maintenance activities at the same time.
PROJECT TEAM	(EXTERNAL SERVICE PROVIDERS)
Contractor	MUKHUMULI (PTY)LTD
Contract	
Director	Miringu Ndlovu
	Miringu Ndlovu Sithembile Molosi
Director Contract	
Director Contract Manager	Sithembile Molosi
Director Contract Manager Site Agent Supervising	Sithembile Molosi Buti Swundlana

Assistant Resident Eng.	Sabelo Sifunda
	IAL PROJECT TEAM
Project Leader/ Director	Ngoni Chimusoro
DPWRT Project Manager/ Coordinator	Pieter de Jager
PMU Project Manager	Bayanda Ndayi
PROJECT TIME	LINES
Contract Start Date (Actual)	11 January 2022
Site Handover	11 January 2022
Environmental Authorisations	22 February 2022
Planned Completion Date	18 June 2022
Revised Completion Date	-
Actual End Date	-
PROJECT STAT	US
Planned Progress to Date	30%
Actual Progress to Date	28%
Time Elapsed	41%
FINANCIAL INFO	DRMATION
Award Amount	R 15,300,000.00
Total Expenditure to date (Include Amount and %)	R 7,459,912.68 (49%)

Total Revised Contract Amount	-		
Variation order(s)	None		
Penalties Amount	-		
Expenditure on SMME's and Labour (CPG)	R1,065,000.00 (as at 16/03/2022)		
SMME's AND W	ORK OPPORTUNITIES		
	Name of SMME	Nature of Work	
	Name of SMME  Khambane Mondlane (Pty) Ltd	Nature of Work Patching works	
	Khambane Mondlane (Pty) Ltd	Patching works	
	Khambane Mondlane (Pty) Ltd  Village boy solution (Pty) Ltd	Patching works Patching works	
Work	Khambane Mondlane (Pty) Ltd  Village boy solution (Pty) Ltd  Katlego and veron (Pty) Ltd	Patching works Patching works Patching works	
Work Opportunities	Khambane Mondlane (Pty) Ltd Village boy solution (Pty) Ltd Katlego and veron (Pty) Ltd Sizozama Investments cc	Patching works Patching works Patching works	
	Khambane Mondlane (Pty) Ltd  Village boy solution (Pty) Ltd  Katlego and veron (Pty) Ltd  Sizozama Investments cc  Anticipated total employment – 23:	Patching works Patching works Patching works	
	Khambane Mondlane (Pty) Ltd  Village boy solution (Pty) Ltd  Katlego and veron (Pty) Ltd  Sizozama Investments cc  Anticipated total employment – 23:  • Women = 10	Patching works Patching works Patching works	
	Khambane Mondlane (Pty) Ltd  Village boy solution (Pty) Ltd  Katlego and veron (Pty) Ltd  Sizozama Investments cc  Anticipated total employment – 23:  • Women = 10  • Youth = 11	Patching works Patching works Patching works Patching works	



• 5 days lost due to theft. Site camp was broken in twice.

on the pothole repairs.

• Hiring of local subcontractors and training them for the works has delayed the progress









NOTES	
	_
	_
	_
	_
	_
	—
	_
	_
	_
	_
	_
	_
	_
	_
	_
	_
	_
	_
	_
	_
	_
	_
	_
	_



### Mpumalanga Provincial Government

Department of Public Works, Roads and Transport Building No. 7, 7 Government Boolever I Rivers de Park, Extension 2 Mitembela 1900

> Private Bog X11310 Minor bala 1200

Tet 013 768 3583 Fax: 010 766 8471



djevan e nje govina.



Composition (#244) Composition (#244)



especies and a list octave of of Fusile Works Regard on the reserv



de karropumelanea.



MDPA PSylaumo angai.



DI MST wasting anga