

Background, Current Status and Future of Potsdam WWTW

13 September 2023

Making progress possible. Together.

Background & Current status at Potsdam WWTW

- Potsdam is an ageing WWTW, with various equipment and infrastructure requiring replacement.
- The plant has 2 treatment trains i.e. (1) 08 Plant and (2) 97 Plant.
- The last infrastructure upgrades that took place was in 2008.
- Equipment & Infrastructure failure occurs frequently leading to a decline in effluent compliance.
- Operations Management team has performed various interventions as mitigation measures to improve performance of various process stages which will lead to the overall effluent quality improvement at Potsdam WWTW.
- The new plant will employ modern membrane technology which will guarantee superior quality effluent.



Recent plant equipment / Infrastructure improvements

- **1. Inlet works:** 2 of 3 drum screens refurbished, 1 of 2 rake screens, 1 of 2 degritters paddle repaired and both cleaned, building roof replacement
- **2. PSTs:** 4 of 5 PSTs refurbished, currently busy with 5th PST, settled sewage sump wall recoated and settled sewage pumps serviced
- **3. Reactors:** 08 plant transformer replaced, 5 aerators refurbished, 4 mixers refurbished
- **4. SSTs:** 2 SSTs brides drive units refurbished, 08 splitter box overflow drain to reactor, all RAS pumps speed control optimised, 1 RAS pump replaced
- **5. Ponds:** cleaning and refurbishment scheduled, 08 bypass discharge pipe outlet moved and suction pipe collection chamber constructed to prevent pond solids capture and ensure better quality treated effluent
- **6. Reed beds ponds:** pond 1 and 2 valves installed, pond 1 capacity increased with embankment wall installation
- **7. Administration buildings:** Laboratory upgrade, additional office space for personnel
- **8. Plant Access control:** New access control building for Security and additional parking
- 9. Plant site fence: Perimeter wall repaired and repainted
- **10.Plant management:** Plant and Assistant plant manager appointed August 2022, all staff classified (Class I to VI) by DWS in terms of Regulation 2834 (NWA 54 of 1956)



Final Effluent Quality Improvements

- Pre-Directive received on 3 March 2023
- In particular Point 8 which relates to improvement in FE, was addressed and is being monitored continuously.
- i.e. 8.1 of the said notice, "To implement effective remedial action to improve the final effluent to comply with the limits prescribed on the abovementioned Water Use Licence"
- City provided feedback on the improvements with a letter dated 24 March 2023.
- The Department responded on 5 April 2023 to acknowledge the improvements and the efforts made by the City.
- Settling Tank Effluent (STE) quality improved with Process Changes and Mitigating measures implemented.
- STE of both 08 & 97 is bypassed with mobile pumps to prevent good STE from being affected by polluted ponds.



Pond Bypass into UV/FE channel





Pond Bypass into UV/FE channel






Routine Sampling and Analysis of Final Effluent







Effluent compliance and holistic effect of unforeseen/unplanned equipment breakdowns affect overall effluent quality.



Current and Future Plans

- There are planned Capital upgrades for Potsdam WWTW which will increase the capacity of the works as well as replace and refurbish old infrastructure and equipment.
- Continue to optimize plant operations to produce the best possible effluent quality considering the plant is ageing and that the upgrade is set to commence in latter half of 2023.
- Continue stakeholder engagement DWS, DEADP and World Bank, etc.





Current Status of the CAPEX upgrades (>R5b)

146Q/2021/22: Mechanical / Electrical Component


- Project commencement on 21 April 2023
- Site establishment completed
- Currently in design phase of the project. The following Sections of Work is currently under way:
 - Section A: Ultrafiltration Works: Design Phase to be completed toward the end of September 2023
 - Section C Sub A: Dewatering: Design Phase completed. Contractor installation of Temporary Works (Mech/Elec) completed

295Q/2021/22: Civil Project Component


- Project commencement on 21 April 2023
- Site Establishment completed
- Portion C, Subsection A: Temporary Works for the dewatering completed (Civil infrastructure and interconnection of existing sludge pipework) and has been commissioned
- Bypass of effluent pond 5,6 and 7 underway and construction of effluent interlink channel is 95% complete to be commissioned 8 September 2023.
- Following commissioning of the temporary works, equipment and demolition has been completed



Current Layout of the Plant



Future Layout – After CAPEX upgrades





Thank You

Making progress possible. Together.