



Province of the  
**EASTERN CAPE**  
HUMAN SETTLEMENTS

# **INTERVENTIONS ON COVID-19**

**03 JULY 2020**

**NCOP**



# TABLE OF CONTENTS



- **COVID-19 PLANS**
- **OVERVIEW OF WATER PROVISION**
- **DWS & WSA TANKS AND TANKERS (02 JULY 2020)**
- **NELSON MANDELA SUPPORT INTERVENTIONS**
- **NMBM HUMAN SETTLEMENTS TOWARDS COVID-19**
- **BUFFALO CITY INTERVENTIONS**
- **PROGRESS REPORT**



# Covid-19 Plans



- The department have appointed four service providers to provide Emergency Houses for 1800 TRU'S.
- Each region is allocated 300 TRU'S.
- The scope of the Region has been extended to include those emergency cases that fall outside the Informal Settlements.
- The extended scope is within the 300 allocated to each Region





<b>Municipality</b>	<b>Informal Settlements name</b>	<b>Water availability</b>	<b>Land availability</b>	<b>Erected Temporal Relocation Units (TRU'S)</b>
Mbizana LM	Down town 800	Tanks Delivered	LM Confirmed non-availability of Land	0
Umzimvubu LM	Silver City 999	Tanks Delivered	LM Confirmed non-availability of Land	0
KSD LM	Chris Hani, Zone 14, Nkululeweni	Tanks Delivered	YES	87 Families have been identified in Kwa-Nompuku and list received from the Municipality and all are approved for Top Structure. The site provided by the Municipality is a transit camp for beneficiaries to be given permanent solution in Project 1317 and has water and sanitation. Site handover 10 June 2020. The contractor is establishing site.
PSJ LM	Green Farm 500	Tanks Delivered	Not confirmed by LM	0

<b>Municipality</b>	<b>Informal Settlements name</b>	<b>Water availability</b>	<b>Land availability</b>	<b>Erected Temporal Relocation Units (TRU'S)</b>
Mnquma LM ADM	Madiba, Khayelitsha, old and new skiet	Tanks Delivered	Not confirmed by LM	32 TRU'S erected (Mbashe, Mquma, Great Kei, Nqushwa and Raymomd Mhlaba)
Kouga LM	Oceanview, Patansie, Lourie , Henkie	Tanks Delivered	YES	0 TRU'S Site established
Makana LM	Nkanini 1500	Tanks Delivered	YES	0
Enoch Mgijima LM	Mlungisi, Zola	Tanks Delivered	YES	14 TRU'S
Walter Sisulu LM	Soul City	Tanks Delivered	YES	

# Overview of Water Provision



- 5684 of the 5684 planned Tanks delivered as of 02 July 2020 (DWS/COGTA/WSAs & Donors) of which 5227 are installed and in use.
- Tankers have been made available as follows: 30 from Rand Water and 85 from WSA's and all 115 tankers are operational. A total of 52 tankers initially deployed by Amatola Water are on hold and will be deployed in due course.
- 10 Hand washing stations donated by UNICEF have been installed (2 JGDM, 3 CHDM, 3 ADM and 2 BCMM).
- Hand Sanitizers buckets with hygiene material, gloves and soap distributed by DWS & MISA.
- 274 Boreholes have been drilled and are being equipped and this will ensure post COVID19 sustainability (WSAs funded by DWS and MISA as drought interventions)



# DWS & WSA Tanks and Tankers (02 JULY 2020)

DISTRICTS	TANKS ALLOCATED					DELIVERED					TANKS TOTAL INSTALLED					TANKERS			
	DWS			WSA	TOTAL	DWS			WSA	TOTAL	DWS			WSA	TOTAL	DWS		WSA	TOTAL
	AW FORMAL	AW INFORMAL	RW FORMAL			AW FORMAL	AW INFORMAL	RW FORMAL			AW FORMAL	AW INFORMAL	RW FORMAL			AW	RW		
Buffalo City	22	50	0	199	271	22	50	0	199	271	22	50	0	199	271	0	0	13	13
Nelson Mandela	0	100	0	0	100	0	100	0	0	100	0	100	0	0	100	0	0	7	7
Alfred Nzo	616	2	0	10	628	616	2	0	10	628	616	2	0	10	628	14	3	5	22
Amathole	501	20	100	120	741	501	20	100	120	741	501	20	29	120	670	11	4	10	25
Chris Hani	520	20	100	322	962	520	20	100	322	962	492	10	0	322	824	12	3	16	31
Joe Gqabi	228	2	0	0	230	228	2	0	0	230	228	2	0	0	230	1	5	10	16
OR Tambo	460	60	129	594	1243	460	60	129	594	1243	458	50	129	594	1231	12	5	15	32
Sarah Baartman	411	490	0	208	1109	411	490	0	208	1109	395	487	0	208	1090	2	10	9	21
<b>TOTAL</b>	<b>2758</b>	<b>744</b>	<b>329</b>	<b>1453</b>	<b>5284</b>	<b>2758</b>	<b>744</b>	<b>329</b>	<b>1453</b>	<b>5284</b>	<b>2712</b>	<b>721</b>	<b>158</b>	<b>1453</b>	<b>5044</b>	<b>52</b>	<b>30</b>	<b>85</b>	<b>167</b>

**LEGENDS: RW= Rand Water. AW = Amatola Water**

# **DWS** appointed Amatola Water who has since committed 3831 tanks for the EC. To date a total of (2758 +744 + 329) **3831 tanks have been delivered** inclusive of those meant for Informal Settlements.

# A total of 744 tanks are to be allocated to informal settlements.

# **total of 3 591 tanks have been installed by DWS (AW & RW)**

# WSAs procured 1453 tanks and continue to tanker these

# A total of 167 tankers have been made available to the EC with **115 operational** and **remaining 52 being a commitment from AW**

# Tankers highlighted in red from AW will be dispatched as soon as the SCM processes have been concluded.

# Nelson Mandela Support Interventions

## Water:

- 187 standpipes installed to provide access.
- 101 water tanks have been installed and are filled regularly (operating budget).
- Standpipes are preferred and no trucking of water required.
- Budget is available on the capital budget (R5M) for any addition standpipes.
- Cost of water is charged to the E-share vote on Opex.

## Sanitation:

- 1543 Chemical toilets installed and maintained via the Opex: Hygiene Services.
- Order placed for additional 1000 toilets via Human Settlements.
- R15M allowed on Opex for construction of single toilets on serviced sites.
- R4,5M allowed for ablution facility in informal settlements.

Note: Budget must be verified in line with budget approved.



## INFORMAL SETTLEMENTS UPGRADING 2020/21:

- The following projects are targeted for upgrading :
  - Chatty Jachtlakte – Greenfield Project
    - To benefit – Vastrap, Qunu, Moegesukkel, Riemvasmaak, Bloemendaal informal settlements
  - Walmer Erf 1948 Greenfield Project
    - To benefit – Walmer areas Airport Valley, Area G, Area G West, Federation, Area E and Area N
  - Ekuphumleni – In Situ Upgrade
  - Nkatha/Seyisi – In Situ Upgrade
- The total budget for 2020/21 is R128 149 214
- 199 households relocated as part of dedensification. Targetted elderly, sick and vulnerable. Programme threatened by mass unlawful invasion of sites.

# NMBM Human Settlements towards COVID-19 (Cont.)

## INFORMAL SETTLEMENTS SANITIZATION PROGRAMME :

- To date the following health essentials have been distributed to various wards across the city :

<input type="checkbox"/> Sanitizers	26 012
<input type="checkbox"/> Bars of soap	22 207
<input type="checkbox"/> Gloves	23 712
<input type="checkbox"/> Face masks	26 512

## MASS SANITIZATION

Public Health has been given the mandate through COGTA directives Circular 6 of 2020. Supply Chain Management is in the process of appointing service providers to sanitize all informal settlements spaces

This process is anticipated to be finalized in the next 14 days

# Buffalo City Interventions

CATEGORY	NO OF SETTLEMENTS	BUDGET
A	17	R 75 720 800. 00
A & C	2	R 32 000 000. 00
B1	1	R 500 000. 00
B2	1	R 500 000. 00
C	7	R 46 550 000.00
	<b>TOTAL</b>	<b>R 155 270 800.00</b>



# Progress Report

PLANNED YES/NO	PLANNED INTERVENTIONS	DELIVERY METHODS	PROGRESS STATUS	DATES	WARDS COVERED & SETTLEMENTS	ESTIMATED POPULATION
YES	<ul style="list-style-type: none"> <li>Mass soap distribution</li> <li>Public hygiene promotion</li> </ul>	<ul style="list-style-type: none"> <li>Informal settlements within the City were provided with hand wash soaps</li> <li>Cleaning and cleansing of illegal dumping sites</li> </ul>	<ul style="list-style-type: none"> <li>To date of the 40 000 soaps (1kg &amp; 125g), there are 29498 soaps distributed in 27 informal settlements</li> <li>Two major cleaning of illegal dumping sites in Duncan Village and Mdantsane taxi rank</li> </ul>	<ul style="list-style-type: none"> <li>Distribution started on 14 May 2020, to date</li> <li>8 May and 15 May 2020 with fix and blitz clean up campaign</li> </ul>	<ul style="list-style-type: none"> <li>1, 2, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 42, 46, 47</li> <li>Wards 7 &amp;14</li> </ul>	<p>148 000</p> <p>36 000</p>
	<ul style="list-style-type: none"> <li>Repair and installation of water standpipes</li> <li>Provision of water tanks</li> </ul>	<ul style="list-style-type: none"> <li>Informal settlements have been provided with running water standpipes that were constantly maintained</li> <li>Rural areas provided with additional water tanks and water</li> </ul>	<ul style="list-style-type: none"> <li>19 Water tanks installed in various rural villages.</li> </ul>	<ul style="list-style-type: none"> <li>6 April to date</li> </ul>	<ul style="list-style-type: none"> <li>26, 31, 32, 33, 35, 38, 39, 40, 45, 50</li> </ul>	<p>113 0000</p>

# Progress Report (Cont.)

PLANNED S/NO	PLANNED INTERVENTIONS	DELIVERY METHODS	PROGRESS STATUS	DATES	WARDS COVERED & SETTLEMENTS	ESTIMATED POPULATION
	<ul style="list-style-type: none"> <li>Upgrading of sewer system</li> <li>Repair and installation of sewer mains and pump</li> </ul>	<ul style="list-style-type: none"> <li>New Sewer tunnel will be installed</li> </ul>	<ul style="list-style-type: none"> <li>59 additional toilets were installed in different informal settlements</li> <li>New Sewer tunnel is on the tender stage to unlock sewer capacity in the City</li> </ul>	<ul style="list-style-type: none"> <li>6 April 2020 to date</li> </ul>	<ul style="list-style-type: none"> <li>1, 2, 7, 44</li> </ul>	75 000
	<ul style="list-style-type: none"> <li>Informal settlement upgrade</li> <li>Anti-land invasion support</li> </ul>		<ul style="list-style-type: none"> <li>Potential land invasion is constantly monitored especially in the West Bank Area</li> <li>3174 TRU's are being constructed for informal settlements dwellers of Duncan Village</li> </ul>	<ul style="list-style-type: none"> <li>May and June 2020</li> <li>Commenced on 7 May in Mdantsane and March 2020 for Ziphunzana By-Pass</li> </ul>	<ul style="list-style-type: none"> <li>1, 2, 6, 7, 8, 13</li> </ul>	15 870

# PROGRESS cont...

PLANNED YES/NO	PLANNED INTERVENTIONS	DELIVERY METHODS	PROGRESS STATUS	DATES	WARDS COVERED & SETTLEMENTS	ESTIMATED POPULATION
	<ul style="list-style-type: none"> <li>Upgrading of sewer system</li> <li>Repair and installation of sewer mains and pump</li> </ul>	<ul style="list-style-type: none"> <li>New Sewer tunnel will be installed</li> </ul>	<ul style="list-style-type: none"> <li>59 additional toilets were installed in different informal settlements</li> <li>New Sewer tunnel is on the tender stage to unlock sewer capacity in the City</li> </ul>	<ul style="list-style-type: none"> <li>6 April 2020 to date</li> </ul>	<ul style="list-style-type: none"> <li>1, 2, 7, 44</li> </ul>	75 000
	<ul style="list-style-type: none"> <li>Informal settlement upgrade</li> <li>Anti-land invasion support</li> </ul>		<ul style="list-style-type: none"> <li>Potential land invasion is constantly monitored especially in the West Bank Area</li> <li>3174 TRU's are being constructed for informal settlements dwellers of Duncan Village</li> </ul>	<ul style="list-style-type: none"> <li>May and June 2020</li> <li>Commenced on 7 May in Mdantsane and March 2020 for Ziphunzana By-Pass</li> </ul>	<ul style="list-style-type: none"> <li>1, 2, 6, 7, 8, 13</li> </ul>	15 870



Province of the  
**EASTERN CAPE**  
HUMAN SETTLEMENTS

# Enkosi Thank You Dankie

