#### **DEPARTMENT:**

Co-operative Governance, Human Settlements and Traditional Affairs

### COGHSTA



### **NCOP WEEK**

THEME: Assessing State Capacity to Respond to the Needs of **Communities** 

28 MARCH - 01 APRIL 2022

Adv. M. Manyeneng

CD: CG &

**Acting Head of Department** 



Good Governance

Sound **Financial** Management

Building Capable Institutions



### NAMAKWA- MIG EXPENDITURE

	MIG 2021-22: Reported expenditure as at end February 2022									
Municipality	MIG Allocation Amount transferred Actual expenditure % of approved on MIG-transfer		% of transferr ed spent	% of alloc spent	Balance of allocation					
Richtersveld	R 14 480 000,00	R6 161 000,00	R234 878.3	0%	0,01%	R 14 245 121,77				
Nama Khoi	R 15 182 000,00	R 7 017 000,00	R3 069 271.16	44%	20,22%	R 12 112 728,24				
Kamiesberg	R 7 708 000,00	R 7 708 000,00	R4 647 310.00	60%	60,29%	R 3 060 689,79				
Hantam	R 10 051 000,00	R 7 731 000,00	R5 810 288.34	75%	57,81%	R 4 240 711,66				
Karoo Hoogland	R 8 276 000,00	R8 276 000,00	R8 276 000,00	100%	100%	R0,00				
Khai-Ma	R 7 942 000,00	R 5 700 000,00	R7 942 000,00	140%	100%	R0,00				
Total:	R 63 639 000,00	R 42 593 000,00	R 25 579 983,59	60%	40%	R23 659 251,50				



### **COGHSTA**

Municipality	Project Description	Project Cost	Status	Comments
Richtersveld	Port Nolloth Oxidation Pond	R19 000 000,00	Construction	Phase 1 is completed. Delays with the appointment of contractor, therefore affecting performance
Nama Khoi	Komaggas Upgrading of Bulk Water Supply	R24 785 205.74	Construction	The project is at 50% progress in implementation. 5 Boreholes were drilled and equipped, however one was hit by lightning and the municipality is currently busy fixing. The reservoir is currently in progress at 50% construction, was delayed with EIA
	Okiep: Extension of Sewer Networks	R44 118 165.00	Construction	Project closed to be "unbundled. The project was register for different areas of the municipality. However, LM was poorly managing the project and the first phase therefore the project was closed after completion of the phase and then LM was advised to re-submit the remaining scope for the remaining two settlements as separate projects which will be monitored effectively. Application for Okiep/Rocky Ridge Sewer submitted - Budget R15,6mil.





				THE RESERVE OF THE PARTY OF THE
Municipality	Project Description	Project Cost	Status	Comments
Richtersveld	Port Nolloth Oxidation Pond	R19 000 000,00	Construction	Phase 1 is completed. Delays with the appointment of contractor, therefore affecting performance
Kamiesberg	Kamieskroon Ground water desalination, bulk water, borehole development & reservoir	R9 815 075.00	Completed	Phase 1
	Kamiesberg: Kamieskroon:Upgrading of oxidation ponds.	R8 040 448.51	Tender/design	
	Kamiesberg: Kamieskroon: Ground water desalination, bulk water, borehole development and reservoir (Phase 2)	R21 625 622.97	Construction	Reservoir completed, four boreholes operational. Water quality meet the standard. Busy fixing the borehole struck by lightening.





Municipality	Project Description	Project Cost	Status	Comments
Kamiesberg	Rooifontein Ground water desalination, bulk water and borehole development	R12 412 465.69	Tender/design	The remaining two boreholes is (300kl/d).  LM busy with proposed designs for water treatment plant, which will be completed end May to be advertised for next financial year. Evaporation ponds will be constructed thereafter treatment plant.
Karoo Hoogland	Williston Upgrading Internal Water	R23 965 494.00	Construction	On schedule and the first phase which commenced in 2021 was completed in February 2022. LM exhausted their MIG allocation for the current year therefore will commence with Phase 2 in the new financial year.





Northern Cape

MUNICIPALITY	PROJECT DESCRIPTION	BUDGET	STATUS	Comments	
Khai Ma	Pofadder Bulk Water Supply Augmentation	R32 475 112.10	Construction	No status report submitted	
	Khai-Ma: Pella Bulk Water Infrastructure Reticulation Network	R19 098 337.5	Construction	No status report submitted	
	Khai Ma Onseepkans - Pump Station (Civil, Mechanical, and Electrical)	R3 907 797.06	Construction	LM to confirm completion	
	Khai Ma Witbank - River Inlet Works With Solar Pumps	R1 788 348.38	Construction	LM to confirm completion	
	Khai Ma Witbank & Onseepkans - Upgrading of WTW	3 689 371.11	Construction	LM to confirm completion	



### COGHSTA

## NAMAKWA LMS AFFECTED BY STOPPING IN 2020/21

MIG: Reported expenditure as at end June 2021										
Municipality	MIG Allocation 2020/2021	Stopping / Re- allocation March 2021	Amount transferred	Actual expenditure approved on MIG- MIS	transfe	% of alloc spent	Balance of allocation			
Richtersveld	R 5 531 000,00	-R 1 700 000,00	R 5 531 000,00	R 0,00	0%	0%	R 5 531 000,00			
Nama Khoi	R 15 524 000,00	-R 6 230 000,00	R 15 524 000,00	R 12 887 437,98	83%	83%	R 2 636 562,02			
Khai-Ma	R 5 658 000,00	-R 2 000 000,00	R 5 658 000,00	R 2 505 613,05	44%	44%	R 3 152 386,95			





### NAMAKWA LMS AFFECTED BY STOPPING IN 2020/21

MIG: Reported expenditure as at end June 2021										
Municipality	PROJECTS	MIG Allocation	Stopping / Re-	Amount	<b>Actual expenditure</b>	% of	% of alloc	В	alance	of
		2020/2021	allocation	transferred	approved on MIG-	transfer	spent	a	llocatio	n
	[[]]]]]	HHHHH	March 2021		MIS	red				
////////		(IIIIIIII				spent				
Richtersveld	//////	R 5 531 000,00	-R 1 700 000,00	R 5 531 000,00	R 0,00	0%	0%	R 5	5 531 00	00,00
The municipality failed to report the expenditure of about R1.2 million on the Municipal Information System and it could not be recognized. This is even after the municipal officials responsible for MIG projects administration attended several MIG MIS training. Furthermore, there were delays with submission of new project therefore under committed which means there were no projects to spend money on.										
Nama Khoi	///////	R 15 524 000,00	-R 6 230 000,00	R 15 524 000,00	R 12 887 437,98	83%	83%	R 2	2 636 50	62,02
Poor project n	nanagement a	and reporting. T	raining conduct	ed on MIS, howe	ever, no improveme	ents.				
Khai-Ma		R 5 658 000,00	-R 2 000 000,00	R 5 658 000,00	R 2 505 613,05	44%	44%	R3	3 152 38	86,9
The expenditur	e on this proje		vious financial y	_	IG-MIS reporting. a backlog for the m		ity to captu	re on	the sys	stem



### **COGHSTA**

### **ZFM- MIG EXPENDITURE**

	MIG 2021-22: Reported expenditure as at end February 2022									
Municipality	MIG Allocation 2021/22	Amount transferred	Actual expenditure end of Feb 2022	% of transfer red spent	% of alloc spent	Balance of allocation				
Kai! Garib	R 23 485 000,00	R 13 432 000,00	R 8 459 965,88	63%	36,02%	R 15 025 034,12				
!Kheis	R 11 040 000,00	R 8 217 000,00	R 5 400 321,10	66%	48,92%	R 5 639 678,90				
Tsantsabane	R 28 187 000,00	R 17 044 000,00	R 11 478 371,93	67%	40,72%	R 16 708 628,07				
Kgatelopele	R 20 227 000,00	R 16 129 000,00	R 16 062 049,56	100%	79,41%	R 4 164 950,44				
Dawid Kruiper	R 26 323 000,00	R 19 558 000,00	R 10 831 292,13	55%	41,15%	R 15 491 707,87				
Total:	R 109 262 000,00	R 74 380 000,00	R 52 232 000,60	70%	47,80%	R 57 029 999,40				



### COGHSTA

### WATER & SANITATION PROJECTS ZFM DM

				11111111111111111111111111111111
Municipality	Project Description	Status	Budget	Comments
	Groblershoop:Sternham &Duineveld Sewer	Construction	R 12 478 983,46	No status report received from the
	reticulation,pump station & rising main (1324)			municipality
	MIG 1529:Gariep Upgrade of Bulk Water Supply (Budget	construction	R 9 616 287,04	On schedule
!Kheis	M)	D : /T 1	D 10 044 701 04	
	MIG 1536: !Kheis: Wegdraai Construction of Sewer	Design/Tender	R 19 044 701,04	
Dawid	MIG 1369: //Khara Hais: Melkstroom:Waste Water Treatment	Construction	R 10 336 940,37	Site establishment – 8 March 2022
Kruiper	Works			
	DK1-SMIF 2020: Rehabilitation of Water Pumps and Pump	construction	R 5 273 000,00	
	replacement program for Water supply treatment			
	works_COVID 19			
	DK3-SMIF 2020/21: Dawid Kruiper: Repair/Refurbishment of	construction	R 2 494 600,00	Delays with material supply
	Keidebees Reservoir & Bulk Outfall Sewer Pump Stations in -			
	COVID 19 Response			
Kgatelopele	MIG 1246: Danielskuil Upgrading of existing Sewerage	completed	R 43 649 884,39	
į.	Purification works (Budget Maintenance)			
	MIG 1493: Danielskuil Sewerage Purification Works Phase 2	construction	R 29 721 392,84	Near completion
Tsantsabane	MIG 1484: Postmasburg: 10.6ML reservoir at Mountain View	construction	R 26 570 000,20	No status report received from the municipality
				on counter funding portion.
	Tsant1-SMIF 2020: Postmasburg: Emergency Covid 19	construction	R 5 949 155,57	No status report received/submitted
	Water Infrastructure for Informal Settlements			



### COGHSTA

## ZFM LMS AFFECTED BY STOPPING, RE-ALLOCATION PROCESS & REASONS FOR UNDER EXPENDITURE

MIG: Reported expenditure as at end June 2021								
Municipality	MIG Allocation 2020/2021	Stopping / Reallocation March 2021	Amount transferred	*	% of transfer		Balance of allocation	
	HHHHHH	2021		approved on MIG-MIS	red spent	spent		
! Kheis	R 16 835 000,00	-R 2 900 000,00	R 16 835 000,00	R 9 918 598,54	1 5 <b>4</b> %	59%	R 6 916 401,46	
affected implemen	Poor project management. Gariep bulk water supply project budget maintenance submitted late for approval. Therefore affected implementation and expenditure. Sports project also started late due to late recommendation from the department of Sports. The funding was the ring-fenced MIG Sport funding. It can be removed from this presentation							
Dawid Kruiper	R 19 990 000.00	-R4 650 000	R19 990 000,00	R19 984 419,90	uu uw	99,9%	5 580,10	
Water Pump and pumps project implementation delayed due to supply of materials procured abroad. The material is specific brand that was installed in the existing municipal water treatment work (SULZER Pumps) as well as the actuator valve. The municipality did not want to use different ones to ensure compatibility with existing infrastructure.								
Total:	R 16 835 000,00	-R2 900 000,00	R16 835 000,00	R 73 312 087,79	54%	54%	R 62 239 912,21	



### COGHSTA

# MUNICIPALITIES BENEFITING FROM STOPPING & RE-ALLOCATION PROCESS

	MIG: Reported expenditure as at end June 2021								
Municipality	MIG Allocation 2020/2021	Stopping / Re- allocation March 2021	Amount transferred	Actual expenditure approved on MIG-MIS	% of transferr ed spent	% of alloc spent	Balance of allocation		
Kamiesberg	R 13 442 000,00	R 6 000 000,00	R 13 442 000,00	R 12 160 499,38	90%	90%	R 1 281 500,62		
Hantam	R 13 607 000,00	R 4 000 000,00	R 13 607 000,00	R 10 948 422,17	80%	80%	R 2 658 577,83		
Karoo Hoogland	R 12 966 000,00	R 5 000 000,00	R 12 966 000,00	R 8 608 201,69	66%	66%	R 4 357 798,31		
Kgatelopele	R 24 422 000,00	R 16 500 000,00	R 24 422 000,00	R 10 755 572,14	44%	44%	R 13 666 427,86		
Total:	R 111 068 000,00	R 56 500 000,00	R 111 068 000,00	R 65 591 103,94	59%	59%	R 45 476 896,06		





# MUNICIPALITIES BENEFITING FROM STOPPING, RE-ALLOCATION PROCESS & REASONS FOR UNDER EXPENDITURE

MIG: Reported expenditure as at end June 2021									
Municipality	MIG Allocation 2020/2021	Stopping / Re- allocation March 2021	Amount transferred	expenditure	% of transferr ed spent		Balance of allocation		
Kamiesberg	R 13 442 000,00	R 6 000 000,00	R 13 442 000,00	R 12 160 499,38	90%	90%	R 1 281 500,62		
The funds were allocated in march therefore had to re-structure LM plans. 90% of re-allocated funds were spent. The funds were spent on the Kamieskroon water project which escalated the progress and was completed. The communities are getting water.									
Hantam	R 13 607 000,00	R 4 000 000,00	R 13 607 000,00	R 10 948 422,17	7 80%	80%	R 2 658 577,83		

The municipality's procurement of service providers delayed the implementation. However, the project was initially planned for completion in July 2021 therefore LM had to change their plan after receipt of the additional funding in March 2021 hence the 80% expenditure at the end of the financial year. The municipality was going to spend on the roads project however rollover of additional funds was not approved because service providers were appointed after June 2021 and NT condition is that they need to appoint before June.



### COGHSTA

## MUNICIPALITIES BENEFITING FROM STOPPING, RE-ALLOCATION PROCESS & REASONS FOR UNDER EXPENDITURE

Y		$\overline{}$	$\overline{}$	$\overline{}$	$\overline{}$	$\overline{}$	
MIG: Reported expenditure as at end June 2021							
Municipality	MIG Allocation	Stopping / Re-	Amount transferred	Actual	% of	% of	Balance of allocation
	2020/2021	allocation March		expenditure	transferr	alloc	/
		2021		approved on	ed spent	spent	
				MIG-MIS			
Karoo Hoogland	R 12 966 000,00	R 5 000 000,00	R 12 966 000,00	R 8 608 201,69	9 66%	66%	R 4 357 798,31
The municipality's procurement of service providers delayed the implementation. However, the project was initially planned for completion in July 2021 therefore LM had to change their plan after receipt of the additional funding in March 2021 hence the 66% expenditure at the end of the financial year.							
Kgatelopele	R 24 422 000,00	R 16 500 000,00	R 24 422 000,00	R 10 755 572,14	4 44%	44%	R 13 666 427,86
The municipality's identified project was delayed due to project management as the implemented work was sub-divided to sub-contractors and therefore scope could not be completed before June. LM spent 44% of the additional funds. This balance at the end of June was R 13 666 427,86 on MIG. However the NT approval based on municipality's AFS was R11.9 million (MIG). We asked NT to explain the difference but they did not furnish us with the information.							
Total:	R 111 068 000,00	R 56 500 000,00	R 111 068 000,00	R 65 591 103,94	4 59%	59%	R 45 476 896,06





### MIG UNDER EXPENDITURE OF RE-ALLOCATED FUNDS

It must be noted that the additional funds are gazetted in March and the municipalities are given chance to spend the additional funds by June of the following year (2022) pending approval and meeting criteria of National Treasury's rollover conditions.

### STOPPING & RE-ALLOCATION 2022

The process is underway and awaiting National Treasury finalization. Detailed report will be submitted once the process is completed.



### COGHSTA



#### COGHSTA

Department: Co-operative Governance, Human Settlements & Traditional Affairs Northern Cape

# STATUS QUO IN THE COMMISSION ON KHOI-SAN MATTERS

## 1. BACKGROUND





- 1.1 Following the enactment of the Traditional and Khoi-San Leadership Act, 2019 (Act 3 of 2019) (the Act), the Minister has appointed four persons to serve as members of the National Commission on Khoi-San Matters namely, Prof Nico Adam Botha (Chairperson), Mr Douglas Langley Bennett (Deputy Chairperson), Dr (Prof retired) Edna Lorraine van Harte and Ms Nokubonga Nokwanda Mazibuko-Ngidi.
- 1.2 The term of office of the Commission commenced on 1 September 2021 and will end on 31 August 2026. This term may be extended by the Minister.
- 1.3 The Commission is tasked to receive all applications for the recognition of Khoi-San communities and leaders, investigate the applications received and make recommendations to the Minister on the possible recognition of Khoi-San communities and leaders.

## 2. APPLICATIONS



- 2.1 The Commission has developed the form to be completed by Khoi-San communities and leaders who wish to apply for recognition in terms of the said Act. The application form was published under Notice No. 802 in Government Gazette No. 45865 of 4 February 2022.
- 2.2 As determined by the Minister under Government Notice No. 1639, published in Government Gazette No. 45690 of 24 December 2021, applications for recognition may be lodged with the Commission from 30 March 2022. Prospective applicants will have 2 years to submit their applications to the Commission. Applications will close on 29 March 2024.
- 2.3 Electronic versions of the Afrikaans and English application forms can be requested from <a href="mailto:cksm@cogta.gov.za">cksm@cogta.gov.za</a>
- 2.4 The department has also distributed the application form to various stakeholders in the province.

## 3. AWARENESS CAMPAIGNS



### COGHSTA

Department: Co-operative Governance, Human Settlements & Traditional Affairs Northern Cape

- 3.1 Many Khoi-San communities have expressed a need for the Commission to conduct educational/awareness campaigns amongst such communities on the application process, the criteria for qualification, application forms and other provisions of the Act in relation to applications, including the time-frames within which applications for recognition can be submitted and dealt with. The Commission will be conducting awareness campaigns amongst such communities.
- 3.2 The launch of the awareness campaigns is scheduled for 25 March 2022 at the Southern Sun Cape Sun, Cape Town.
- 3.3 Following the launch, awareness campaigns will be conducted across the 9 provinces. Details of these campaigns are still being finalised by the Commission.



#### **COGHSTA**

## 3. AWARENESS CAMPAIGNS





Department: Co-operative Governance, Human Settlements & Traditional Affairs Northern Cape

3.4 The Commission has decided to conduct the awareness campaigns for the Northern Cape as follows:

Date: 5 April 2022

Time: 09:00 - 16:00

Venue: Tol Speelman Hall, Upington

- 3.5 The Department has assisted the Commission in nominating officials to assist and participated in the campaign.
- 3.6 Communicating the details of the campaign to prospective applicants in the province.
- 3.7 Identification of suitable municipal venue for the campaign.



# **THANK YOU**



Putting People First and Engaging with Communities Delivering Basic Services

Good Governance Sound Financial Management Building Capable Institutions

